

# Future Construction Projects

Project Title / (Job No.)	Percent Complete	Projected Bid Date	Estimated Budget	Pre-Bid Meeting	Bid Opening Date	Notes
<b>PRECINCT ONE</b>						
Criminal Justice Center Elevator Expansion		4Q/2011	\$6,000,000			1/11/11 - On A/E's radar - verify funding???
CJC - New Public Defenders Office Phase I		1Q/2011	\$40,000			1/11/11 - Completing documents for terrazzo - JOC Centennial - start 2/1/11
CJC New Public Defenders Office Phase II		2Q/2011	\$2,000,000			1/11/11 - Completing CD Phase Docs.
Lincoln Park Generator for Community Center		2Q/2011	\$50,000			1/11/11 - On A/E's radar - verify funding???
Deussen Park Generator for Community Center		2Q/2011	\$50,000			1/11/11 - On A/E's radar - verify funding???
Deussen Park Replacement of Pumps & Electrical of exist. Lift station / (11/0013)		12Q/2011	\$130,000	1/24/2011	2/7/2011	1/18/11 - Out for bids.
Deussen Park On Site Sewage Facility (OSSF) / (10/0395)	100	1Q/2011	\$110,000	1/10/2011	1/24/2011	1/10/11 - Bid, evaluating bids. Deadline 4/21/11.
East Aldine Mngmt. Water District Zone 11 /	99	1Q/2011	\$6,450,000.00			1/11/11 - Waiting EAMD money transfer to HCPID / to bid in February 2011.
Inwood Place Water Distribution / Phase II /	99	1Q/2011	\$700,100.00			11/10/10 Pending HCCSD environmental review and approval.
Dow I Park Lift Station Improvements /	5	1Q/2011	\$300,000.00			1/11/11- modular restroom, clearwater SS system to be done by Pct.1. Inspection only
Adair Park Gazebo	10	1Q/2011	TBD			1/11/11 - Improve gazebo, programming in progress.
Fire Alarm Replacement for IPC and Wilson Bldg./	100	1Q/2011	\$374,400.00			1/11/11 - Awarded to Siemens.Waiting for PO / Precon meeting.
Adair Park Restroom /	100	1Q/2011	\$400,000.00			1/11/11 -CDs revised, permit secured, ready to bid - funding pending
Adair Park Water Line /	5	2Q/2011	TBD			11/10/10 - selecting consultant.
Inwood Place Sanitary Sewer Phase I /	99	3Q/2012	\$1,360,000.00			1/11/11 - delayed so that zone 11 coordination can be made.
Hester House PH.II - New Gym and Pool Enclosure (CMAR)	10	4Q/2011	\$5,000,000.00			1/11/11 - Design in progress - DD phase.
Tom Bass Park New Generator for Community Center		2Q/2011	\$60,000			1/11/11 - On A/E's radar - verify funding???
El Franco Lee Park Soccer Complex Lighting		2Q/2011	\$225,000.00			1/11/11 - On A/E's radar - verify funding???
<b>PRECINCT TWO</b>						
Taylor Lake Village - Repairs to inlets/curb ramps	95	1Q/2011	\$155,000.00			1/18/11 - Proposed bid at end of February or early March.
Three Libraries - Pct 2 - Renovation & Expansion	100	1Q/2011	\$780,000.00	2/2/2011	2/14/2011	1/18/11 - Out for bids.

North Buffalo Bayou Central Plant (RFQ-CMAR) / (10/0354)	95	1Q/2011	\$31,000,000.00			1/19/11 - Awarded to Tellepsen. Start construction by April 2011.
Sylvan Beach park - Boat Ramp Dredging / (10/0391)	100	1Q/2011	\$130,000.00	1/6/2011	1/24/2011	1/26/11 -Bid, evaluating bids.
James Driver Park & Clinic /	100	TBD	\$7,000,000.00			1/19/11 - 100% CD. CoH permit pending wastewater impact fees. Project on hold pending funding. Clinic PhI - \$2m and Park Ph II - \$5m. (Prolong grant cycles to keep active)
Mary Elenor/Mary Frances SanitarySewer System /	99	2Q/2011-3Q/2011	\$2,200,000			1/19/11 - may be in two phases in two years; pending additional funding and Pct.approval. Propose to get \$1m-\$1.5m for PhI and portion of PhII.
Leonel J. Castillo Community Center-Ph.II /	99	TBD	\$4,800,000.00			1/19/11 - Submitted 100% CD to C/H permit review. <b>On Hold. Meeting on 2/25/11 to determine viability.</b>
Armand Bayou Nature Center/	25	2Q/2011	\$600,000.00			1/19/11 -New visitor center. Incomplete DD phase.
Bay Area Park / Phase II - Shoreline Protection /	100	1Q/2011	\$46,810.00			1/11/11 - Awarded Crowley Shoreline Protection - Pre Con - 2/2/11. <b>Permit deadline driven</b>
Mc Nair Library /	85	4Q/2011	\$6,600,000.00			11/19/11 - DD Phase . Project on hold
Buffalo Bend Park /	95	4Q/2011	\$1,000,000.00			1/19/11 - Waiting for Buffalo Bayou Partnership to submit revised reduced scope to Texas Parks and Wildlife for approval for PHII development. Prev. budget \$2m.
<b>PRECINCT THREE</b>						
Bayland Park Community Center New Roof		1Q/2011	\$500,000.00			1/11/11 - On A&E's radar, verify funding?
<b>PRECINCT FOUR</b>						
Recycle Center at Gessner Camp /		4/Q/2010				7/16/10 - contingent on zone 11
Spring Creek Hike and Bike Trail - PH II /	99	2Q/2011	\$1,400,000.00			with corps of engineering review.
Transtar Addition and Renovation /	100	2Q/2011	\$8,000,000.00			1/11/11 - Completed DD phase. To complete by 4/2011.
Camp Pine Tree Park - New Improvements /	100	1Q/2011	\$2,500,000.00			1/11/11 - to select Pepper Lawson for CMAR services.
Arthur Bayer - Lighting Baseball field/	100	2Q/2011	\$200,000.00			1/11/11 - ON Hold.
<b>Furniture Projects</b>						
Furniture for Jury Assembly - Plaza /	100	4/Q/2010	\$79,000.00			1/11/11 - PO's processed and FF&E being manufactured. On target.
Furniture for 1910 Courthouse /	100	1/Q/2011	\$4,000,000.00			1/11/11 - Bidding now. Due 1/28/11. Award & PO's end of 2/2011.
Furniture Evelyn Meador		2Q/2011	\$970,000.00			1/11/11 - Supposedly on A&E radar due to no funding.
<b>Generator Projects</b>						
Installation of 15 Generators throughout Harris County		2Q/2011-4Q/2011	TBD			1/18/11 - Going out for RFQ to design generators for various facilities throughout County.